PRETREATMENT TAG

Treatment

☑ Pretreatment, R3-8-308(D) ☐ New-construction treatment, R3-8-308(E)

a. Name of business licensee Saguaro Termite & Pest Control		**d. License number of business licensee** 9271
b. Address of business licensee 2450 West Indian School Road, Phoenix, AZ 85015		**c. Telephone number of business licensee** (602) 555-0146
e. Location or address of project 22418 East Via Del Rancho, Queen Creek, AZ 85142		**Builder or contractor** Sonoran Ridge Homes
f. Date of pretreatment application 03/17/2026	**g. Time that application was started (not time that applicator arrived at the site)** 7:35 AM	**h. Time that application ended (not time that applicator left the site)** 10:20 AM
i. Trade name of pesticide used Termidor SC	**EPA Reg. No.** 7969-210	**j. Percentage of active ingredient in the pesticide used** 9.1% fipronil, applied at 0.06%
k. Number of gallons of chemical preparation applied or number of termite bait stations installed 452 gallons of 0.06% finished dilution		
l. Square footage of area treated 3,100 sq ft	**m. Linear footage of area treated** 310 linear ft	**n. Type of slab construction** Monolithic post-tension slab
o. Name of applicator Kayla Brooks	**p. Certification number of applicator or, if not certified, the name and certification number of the applicator providing immediate supervision** 81924	

Markings

☐ **TREATMENT IN-COMPLETE**, R3-8-308(D)(7) ☐ **DUPLICATE**, R3-8-308(D)(8)

FINAL GRADE TREATMENT RECORD

Final grade treatment ☑ Termiticide ☐ Termite baiting system		**Date of final grade treatment** 09/24/2026
a. Name of business licensee Saguaro Termite & Pest Control		**d. License number of business licensee** 9271
b. Address of business licensee 2450 West Indian School Road, Phoenix, AZ 85015		**c. Telephone number of business licensee** (602) 555-0146
e. Location or address of project 22418 East Via Del Rancho, Queen Creek, AZ 85142		**Builder or contractor** Sonoran Ridge Homes
f. Date of pretreatment application 03/17/2026	**g. Time that application was started (not time that applicator arrived at the site)** 8:10 AM	**h. Time that application ended (not time that applicator left the site)** 9:40 AM
i. Trade name of pesticide used Termidor SC	**EPA Reg. No.** 7969-210	**j. Percentage of active ingredient in the pesticide used** 9.1% fipronil, applied at 0.06%
k. Number of gallons of chemical preparation applied or number of termite bait stations installed 118 gallons of 0.06% finished dilution		**m. Linear footage of area treated** 294 linear ft
o. Name of applicator Kayla Brooks	**p. Certification number of applicator or, if not certified, the name and certification number of the applicator providing immediate supervision** 81924	
Record of the final grade treatment left ☑ In an unlocked electrical or circuit-breaker box ☐ Conspicuously posted ☐ With the property agent		

R3-8-308(F)(1): The final grade treatment must occur after all grading and other construction-related soil disturbance is complete, but within 18 months of the original pretreatment or new construction treatment.

R3-8-308(F)(1): All termite baiting system applications shall be monitored following label instructions for a minimum period of three years (from the initial date of the pretreatment) at no additional cost to the property owner when installed as a final grade.