OFFICIAL WAIVER OF MINIMUM TREATMENT STANDARDS FOR THE CONTROL OF SUBTERRANEAN TERMITES IN STRUCTURES

Section 27-1085 of the 2006 Rules and Regulations for the Enforcement of the South Carolina Pesticide Control Act
Clemson University Department of Pesticide Regulation

Lowcountry Termite & Pest
4975 Rivers Avenue, North Charleston, SC 29406
(843) 555-0144 · office@lowcountrytermite.com

Lowcountry Termite & Pest	Darnell Simmons
ISSUING COMPANY	APPLICATOR
09/30/2026	5127
DATE TREATED	BUSINESS LICENSE #

Evelyn and Thomas Pinckney, 1462 Wappoo Road	Charleston	SC	29407
SITE OWNER AND TREATMENT ADDRESS	CITY	STATE	ZIP CODE

Standards must be completed or waived during **any** subterranean termite treatment to which they apply (see 27-1085 D). Standards 1-3 must be completed or waived regardless of treatment method. Standards may not be waived for pre-construction treatments without the written permission of the Department of Pesticide Regulation (copy must be attached). The Standards checked below **will not be completed** during this treatment:

_____1. Cellulose debris removed from crawl space or form boards within 8 inches of crawl space soil removed. Other debris which interferes with treatment removed. G (2)(a)

_____2. Wood (or similar synthetic materials) in direct contact with soil placed on concrete base, treated or removed. G (2)(b)

_____3. All visible and accessible termite shelter tubes scraped off on wood and masonry. G (2)(c)

_____4. Foundation walls, piers, pillars, supports, and pipes trenched and treated. G (2)(d) for post-construction treatment, or H (1) with permission of the DPR attached for pre-construction treatment.

_____5. Cavities in hollow pillars, tile, brick, block, chimneys, or other construction features likely to be penetrated by termites drilled and treated. G (2)(e)

__X__6. Soil beneath attached slabs (porches, patios, carports, garages, walkways, etc.) which are less than 18 inches below sill treated. G (2)(f)

_____7. Adequate ventilation provided. G (2)(g)

_____8. Crawl space soil removed to provide at least 8 inches clearance. G (2)(h)

_____9. Soil beneath penetrations (pipes, utilities, etc.) and expansion joints in concrete slab floor construction treated. Open bath traps made accessible and treated. G (2)(i) for post-construction treatments or H(2) with permission of the DPR attached for pre-construction treatment.

Reason for not performing standard termite treatment procedures (explain why standards checked above are being waived):

_____ Standard cannot be performed due to construction features as described below.

__X__ Property owner does not want standard completed for reasons described below.

_____ Standard cannot be completed for other reasons described below.

Reason Standard(s) cannot be completed: Std. 6: earth-filled front porch slab, bluestone floor set in mortar.

About 16 ft along the front foundation. Owners do not want the stone drilled, and the HVAC

trunk behind the porch blocks drilling from the crawl space side. Soil under this porch not treated.

I understand that this structure will be treated according to the minimum Standards except for those items checked above. I am the property owner or their authorized agent. I authorize the above-named company to proceed with treatment on that basis.

SIGNATURE *Evelyn Pinckney* **ISSUE DATE** 09/25/2026

ORIGINAL TO PEST CONTROL OPERATOR; CUSTOMER MUST BE PROVIDED A COPY
Contact the Department of Pesticide Regulation at 864.646.2150 for any questions or field locations.