PRE-CONSTRUCTION TERMITE TREATMENT RECORD

Street address	City	State / ZIP	Date of treatment	Pages
91-1428 Keaunui Drive	Ewa Beach	HI 96706	08/19/2026	1

LT

Lanakila Termite & Pest Control, Inc.
1830 Dillingham Boulevard
Honolulu, HI 96819
(808) 555-0142
office@lanakilapest.com

PCO no. PCO-1514
Record no. PC-26-0819
Permit no. A2026-07-0418
TMK (1) 9-1-017:118

Client (builder or general contractor)	Client's address	Contractor license no.
Kalaeloa Homebuilders, LLC	1001 Kamokila Boulevard, Suite 250, Kapolei, HI 96707	BC-36218

Applied by

Applicator	License no.	Branch	RME in charge	RME license no.
Kawika Mendoza	PCFR-4182	BR-3 Termite	Glenn Takushi	PCO-1287

Termite protection method ☑ Soil chemical treatment ☐ Stainless steel termite barrier ☐ Other approved measure

Product	EPA Reg. No.	Active ingredient (%)	Finished dilution (%)
Termidor SC Termiticide/Insecticide	7969-210	Fipronil (9.1%)	0.125% (1.6 fl oz per gal)

Applied at the maximum label rates? ☑ Yes ☐ No — **Label maximum** 0.125%

Area treated

Treated zone	Rate applied	Area or length	Finished dilution (gal)
Horizontal, under the slab	1.5 gal per 10 sq ft	1,756 sq ft	263.4
Vertical, interior foundation	4 gal per 10 lin ft per ft of depth	212 lin ft, 1 ft deep	84.8
Slab penetrations	1.5 gal per sq ft	12 sq ft (12 pipes)	18.0
Vertical, exterior perimeter			
		Total finished dilution	366.2

Barrier or approved measure, construction stage, and notes

Treated the house, garage, and lanai pads before the vapor retarder and slab pour. Superintendent Dustin Rapozo notified first; crew kept off the pad until the dilution soaked in. Exterior perimeter to be treated after final grade.

Signature of applicator	Date
Kawika Mendoza	08/19/2026

Received for the builder	Printed name	Date
Dustin Rapozo	Dustin Rapozo, superintendent	08/19/2026

Hawaii State Building Code, IBC 2304.12.2.1 (2018 IBC as amended): "Where structural lumber of wood frame buildings or structures are supported directly on the ground by a concrete slab, or concrete and/or masonry foundation, Formosan subterranean termite protection shall be provided by either chemically treating the soil beneath and adjacent to the building or structure by a Hawaii licensed pest control operator, or stainless steel termite barrier, or other termite protection measures approved by the building official. All soil treatment, stainless steel termite barrier, and termite protection measures shall be installed according to manufacturer's recommendations for control of Formosan subterranean termites, with chemical barriers applied at the maximum label rates."

HRS 460J-24: "A licensed contractor may contract for the performance of any soil treatment pest control work to eliminate, exterminate, control, or prevent infestations or infections of pests from the ground beneath or adjacent to any existing building or structure or in or upon any site upon which any building or structure is to be constructed, but the actual performance of any such work shall be done by a licensed pest control operator."

HAR 16-94-25.5: "A pest control operator or RME shall keep records on all jobs performed for a period of at least two years. Each record shall include, but not be limited to, the following information: (1) Date of job; (2) Client's name and address; (3) Branch of pest control; and (4) Chemicals and treatment method(s) used."