# TERMITE PRETREATMENT CONTRACT

| Street address | City | State / ZIP | Contract date | Pages |
|---|---|---|---|---|
| | | | | 2 |

Contract No.
License No.
Licensee
Operator No.

| Issued to builder | Mailing address | Phone |
|---|---|---|
| | | |

| Subdivision and lot | County | Structure owner, if known |
|---|---|---|
| | | |

**In bold on the face of this contract (Rule 115(6))**

**Damage repairs are included and the perimeter treatment is required to be completed within one (1) year of completion of the horizontal barrier treatment.**

**Foundation**

☐ Monolithic slab ☐ Supported slab ☐ Floating slab ☐ Crawl space ☐ Basement

**Method (Rules 118.05(2) and 118.06(3))**

☐ Liquid soil termiticide ☐ Wood treatment plus soil treatment ☐ Bora-Care plus soil perimeter

| Termiticide (brand name) | EPA Reg. No. | Finished dilution |
|---|---|---|
| | | |

| Area under slab | Exterior perimeter |
|---|---|
| | |

**Treatment by construction phase (Rule 116)**

| Phase | Date | Area treated | Finished dilution applied | Applied by |
|---|---|---|---|---|
| Footing | | | | |
| Horizontal barrier | | | | |
| Dried-in phase | | | | |
| Exterior perimeter | | | | |

| Perimeter due by (Rule 118.05(1)) | Meter box sign posted | Plot given to owner (Rule 115(11)) |
|---|---|---|
| | | |

Property address: _____ Contract No.: _____

| Contract begins | Contract ends | Inspection by (Rule 115(10)) |
|---|---|---|
| | | |

| Damage repair terms and limits |
|---|
| |

| Renewal and transfer terms |
|---|
| |

| Price | Payment terms |
|---|---|
| | |

**Section 115-120 applicable to wood destroying insect licenses and permits, only.**

**2 Miss. Admin. Code Pt. 1, Subpt. 3, Ch. 11, Subch. 01, Rules 115, 118.05, and 118.06 (in part)**

115(6) The contract issued for pretreatment for termite control, as covered by subsection 118.05 of this chapter, shall clearly state in bold letters on the face of the contract that damage repairs are included and the perimeter treatment, as covered by subsection 118.05(1) of this chapter, is required to be completed within one (1) year of completion of the horizontal barrier treatment.

115(10) When a termite control pretreat contract is issued, an inspection before the contract expires is required.

115(11) A complete plot or diagram giving the dimensions and shape of the property pretreated shall be given to the structure owner and one copy shall be maintained by the licensee.

118.05(1) All pretreats shall be made in accordance with label directions as specified on the label of the pesticide being used. All perimeter treatments must be performed within one year of treatment of the horizontal barrier. Upon completion of a perimeter treatment, the technician shall post a weather resistant durable sign to the exterior electrical meter box attached to the structure that was treated. The sign shall be a minimum size of 3.5 inches by 1 inch and give company name, company address, name of licensee or permit holder, the date of the perimeter treatment and a statement that the notice should not be removed. It will be a violation of this section for any licensee or their employees to remove or deface a posted notice.

118.05(2) Wood treatment alone shall not be used for the only termite pretreatment protection. Wood treatment may be used with horizontal barrier, vertical barrier and critical areas soil treatment, or when used as specified in subsection 118.06(3) of this chapter.

118.06(3) Bora-Care® shall be applied, in accordance with product label directions, as a subterranean termite preventative treatment for new slab-type, crawl-space or basement construction. A supplemental exterior soil applied perimeter treatment must be performed within one year of the Bora-Care® treatment. Only EPA registered termiticides with 24(c) supplemental labels approved for this use in Mississippi may be used.

The builder accepts this contract and received a copy of it.

| For the company, licensee or permit holder | Signature | Date |
|---|---|---|
| | | |

| For the builder | Signature | Date |
|---|---|---|
| | | |