ALABAMA STRUCTURAL FUMIGATION LOG

Vikane label: The information followed by a "(B)" below must be documented before the initiation of the fumigation; other information listed below without a "B" must be documented during the fumigation process, if not before.

1. General information

Fumigation company (B)	ADAI license No.	Job No.
River Region Pest & Termite, Inc.	3871	RRF-26-1026

Fumigation site address (B)	County
1914 Felder Avenue, Montgomery, AL 36106	Montgomery

Structure type (B)	Target pest(s) (B)
1920s one-and-a-half-story wood-frame house on brick piers, crawl space, shingle roof	Powderpost beetles (anobiid)

2. Fumigant introduction

a. Dosing calculations

Dosage factor	Tarp condition	Under seal type	Seal condition	Underseal	Wind (mph)
10X	Good, no tears	Sand snakes	Tight on all sides	Crawl space, bare soil	4

Volume of fumigated space (1000 cubic feet) (B)	Dose (oz/MCF)	Temperature	Hours of exposure	Number of fans
38.4	31.7	65°F inside	21	2

b. Introduction of chloropicrin and sulfuryl fluoride

Certified applicator responsible for introduction	License No.	Signature
Raymond Odom	18432	Raymond Odom

Second trained person(s) and certified applicator(s) assisting with introduction
Corey Mims, second trained person

Total ounces of warning agent chloropicrin introduced	Number of introduction sites	Date of fumigant release	Time of fumigant release
3	2	11/02/2026	9:15 a.m.

Fumigant (brand name) and EPA Reg. No.	Cylinder serial number(s) of sulfuryl fluoride applied	Pounds of fumigant applied
Vikane, EPA Reg. No. 1015-78	VK 5520341 (41 lb), VK 5520388 (35 lb)	76

Alabama items

Certified operator in charge, Fumigation Pest Control category, r. 80-10-9-.04(3)	Fumigation category permit No.
Raymond Odom	18432

Keep this log 3 years. It holds every item of the application record that Ala. Admin. Code r. 80-1-13-.14(2) has commercial pesticide permit holders keep "for a period of not less than three years."

3. Aeration

Certified applicator responsible for initiating aeration	License No.	Signature
Raymond Odom	18432	Raymond Odom

Certified applicator(s) and second trained person(s) assisting with initiating aeration
Corey Mims, second trained person

Date aeration initiated	Time aeration initiated	Aeration procedure (1 or 2)
11/03/2026	6:15 a.m.	2

4. Final clearance testing

Certified applicator responsible for conducting final clearance testing	License No.	Signature
Raymond Odom	18432	Raymond Odom

Certified applicator(s) assisting final clearance testing
None

Date final clearance testing completed	Time completed	Clearance device model type
11/03/2026	8:40 p.m.	Spectros SF-ExplorIR Plus

Breathing zone readings, 1 ppm or less in each room before re-entry

Room or area	ppm	Room or area	ppm
Living room	0.3	Primary bedroom	0.5
Dining room	0.4	Bedroom 2	0.4
Kitchen	0.2	Upstairs bedroom	0.6
Den	0.3	Upstairs bath	0.3
Hall bath	0.2	Sunroom	0.1

Cleared for re-entry (date and time)	Warning sign removal authorized by
11/03/2026, 8:45 p.m.	Raymond Odom

5. Emergency response information

Get exposed person to fresh air. Call 911 or an ambulance. Keep exposed person warm and at rest. Make sure person can breathe freely. If breathing has stopped, give artificial respiration. Do not put anything in the mouth of an unconscious person.

Hospital nearest to the site (name and address)	Product emergency phone (from the label)
Jackson Hospital, 1725 Pine Street, Montgomery, AL 36106	1-844-845-3129

6. Comments

Fresh frass and exit holes in the heart pine floors, baseboards, and door casings on 10/19/2026, above the subfloor. Owners heard the other choices (replacing infested wood, treating the crawl space only) before choosing fumigation. Fact Sheet for Vikane given to the owners on 10/26/2026. Secondary locks on the front, back, and side doors, removed after clearance.